

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Alta Vista Elementary	R-1288.1	Replacement of Cooler & Freezer	In-House Construction	Hooking up Refrigeration & Electrical	6/1/2010	8/15/2010	50%
Alta Vista Elementary	R-01288	Cooler-Freezer	Architectural Services	To permitting 12/7/09	9/4/2009	12/7/2009	100
Alturas Elementary	TBA	Cafeteria Remodel	Architectural Services	Design to begin at a later date.	TBA	TBA	
Auburndale Senior High	C-00272	Master Plan Build Out	Architectural Services	Phase I & II construction in progress.	8/27/2008	11/30/2010	100
Auburndale Senior High	C-00272	Master Plan (Phase I)	Construction Services	Bldg 27; New media, computer lab & pre-k classrooms; Applying floor finishes. Finishing A/C change-out in general classrooms. Corridor ceilings and lighting being replaced. Pre-K area; exterior windows in place, CMU walls in place. Above ceiling rough-in ongoing. Bldg 29 addition to auditorium, new band rooms; Brick completed and being cleaned. Roofing ongoing, interior MEP above ceiling rough-in ongoing. Bldg 12 Remodeling the foyer area of gym; structural improvements complete installing metal lath for new stucco. Sitework; Parking area's drainage, grading and subgrade taking place	12/10/2009	11/25/2010	42%
Auburndale Senior High	C-00272	Master Plan (Phase II)	Construction Services	Bldg 35; west side of bldg 100% of CMU in-place, eastern footer in-place and CMU is ongoing.	7/21/2010		10%
Bartow Middle	P-01236	ADA restroom and railing	Architectural Services	Working on drawings. To permitting.	1/4/2010	3/15/2010	100
Bartow Middle	P-1236.1	Convert One Station in Girls and Boys Restrooms to make Handicap Accessible and add railing	Architectural Services & In-House Construction	Trim out & Punchlist	2/4/2010	8/15/2010	80%

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Boone Middle	C-00246	Master Plan (Phase I)	Construction Services	Above ceiling inspection has been done on building 18 (Admin/Media) Waiting on punch to be completed and reinspected. Building 20 (Gym) dried in. Building 19 (Café) finished roof being installed, interior finishes and MEP in progress, exterior brick 80% complete. Spine work on old buildings 90% . The old admin has been demolished. MEP in progress on existing campus.	10/12/2009	12/12/2010	50%
Boone Middle	C-00246	Master Plan (Phase II)	Construction Services	GMP received	7/27/2010	10/15/2011	5%
Boone Middle	C-00151	Master Plan Build Out	Architectural Services	Phase I construction in progress.	8/27/2008	12/12/2010	100
Caldwell Elementary	C-00247	Cafeteria Addition & Remodel	Architectural Services	Phase III documents submitted for DOE review.	1/13/2010	5/25/2010	95
Carlton Palmore Elementary	P-1251.1	Install secondary egress for the Music Room and one set of fire rated doors in the corridor, required by Life Safety.	In-House Construction	Scheduled	10/1/2010	12/20/2010	5%
Carlton Palmore Elementary	P-01251	Adding a secondary egress in Music suite	Architectural Services	Working on drawings. To permitting.	2/19/2010	4/16/2010	100
Churchwell Elementary	P-01195	Wastewater Treatment Facility	Construction Services	CM advertising to pre-qualify subs			
Cleveland Court Elementary	R-1289.1	Replacement of Cooler & Freezer	In-House Construction	Hooking up Refrigeration & Electrical	6/1/2010	8/15/2010	50%
Cleveland Court Elementary	R-01289	Cooler-Freezer	Architectural Services	To permitting 12/17/09	9/4/2009	12/17/2009	100
Countywide	R-01295	Aerials of School Sites	Architectural Services	Complete	9/15/2009	1/15/2010	100
Countywide	P-00916	CW-Fabricate/Inst FISH/All Rm/All School	Maintenance Services		7/5/2006	5/31/2010	60

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Crystal Lake Middle	C-00275	Elevator/Toilet Room Remodel/Ext. Renovation	Construction Services	Received SWFWMD permit. Phase 3 review was on 7/21/10. Waiting on revised plans to release to C.M.			
Crystal Lake Middle	C-00275	Elevator/Exterior Renovation	Architectural Services	Phase III design complete. Pending resubmittal for staff review.	1/13/2010	4/27/2010	95
J. Daniel Jenkins Academy	R-1330.1	Replace Cooler Freezer	In-House Construction	Pending Board Approval on 8/17/2010			0%
Davenport School of the Arts	C-00259	Middle School "EE"	Construction Services	Building 6 (Café) exterior 95%complete Interior finishes in progress. Bldg 5 (Classrooms) exterior 90% complete MEP trades working on the interior. Bldg 4 (Art/Music) exterior 90% complete. MEP trades working on interior. Bldg 3 (Classrooms)trusses installed. Brick ongoing. Bldg 2 (Auditorium) Roof being dried in, finishing cmu, brick ongoing, MEP trades working. Bldg 1 Admin) CMU continues, MEP trades working. Site work in progress.	8/3/2009	12/10/2010	55%
District Office/Title I	R-1327.1	Renovate the work station layout for three office areas. To include new counters, cabinets, close in doorway, repair or replace carpeting and paint.	In-House Construction	Scheduled	8/30/2010	9/30/2010	0%
Eastside Elementary	C-00225	Install Fence & Parking	Architectural Services	Issued permit documents to In-House Construction	9/1/2009	12/3/2010	100
Elementary School "L"	C-00265	Elementary "L"	AS/CS	Phase I & II design in progress	7/14/2010	4/30/2012	30

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Elementary School "C"	C-00235	New School (SW LKLD)	Architectural Services	Design to begin at a later date.	TBA	TBA	
Elementary School "D"	C-00236	New School (NE LKLD)	Architectural Services	Phase II design complete. On hold.	9/26/2007	TBA	35
Elementary School "K"	C-00264	New School (SE Haines City) (Design Build)	Architectural Services	Phase III design on hold.	1/9/2008	TBA	60
Floral Avenue Elementary	R-1308	Replacement Roof-Bldgs. 1,2,3 & 4 (Existing Clsrms)	Construction Services	Complete.	11/17/2009	2/26/2010	100%
Floral Avenue Elementary	R-1290.1	Replacement of Cooler & Freezer	In-House Construction	Hooking up Refrigeration & Electrical	6/1/2010	8/15/2010	50%
Floral Avenue Elementary	R-01290	Cooler-Freezer	Architectural Services	To permitting 1/13/10	9/4/2009	1/14/2010	100
Garner Elementary	R-1329.1	Replace Cooler Freezer	In-House Construction	Pending Board Approval on 8/17/2010	8/18/2010	10/18/2011	0%
Gause Academy of Leadership	P-1258.1	Build an 8' X 20' covered car pickup canopy for the Head Start program. This will be funded with federal dollars through Matti Friedt.	In-House Construction	Scheduled	7/27/2010	9/30/2010	0%
Haines City Senior	C-00260	New Sports Complex	Architectural Services	To permitting 5/20/10	1/4/2010	5/20/2010	100
Haines City Senior	C-260.4	Construction of soccer complex	In-House Construction	Fire hydrant, tap and site work	6/1/2010	2/28/2011	15%
Haines City Senior	P-1253.1	Install secondary egress in room 17-132 and install smoke doors in corridor 17-123	In-House Construction	Scheduled	9/1/2010	10/1/2010	0%
Harrison School of the Arts	C-00200	Major Addition & Remodel	Construction Services	Complete.	6/24/2008	10/8/2009	100%

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
In-House Construction Shop	R-1326.1	Remove existing spray booths in the cabinet finishing room and cabinet formica spray room. Install new spray booths and provide fire suppression system to conform with NFPA 33 and the Bartow Fire Marshall	In-House Construction	Scheduled	8/2/2010	9/20/2010	0%
Inwood Elementary	C-00277	Cafeteria Remodel	Architectural Services	Advertising for Architect.	TBA	TBA	0
Jesse Keen Elementary	R-01324	Jesse Keen El-Change Locks/Re-Key School	Maintenance Services	Complete	6/7/2010	7/29/2010	100
Jewett School of Arts	C-00261	Admin/Café Remodel	Architectural Services	Awaiting re-submittal of Phase III documents.	1/13/2010	5/25/2010	80
Kathleen Middle	P-01196	Wastewater Treatment Facility	Construction Services	CM advertising to pre-qualify subs			
Kathleen Senior High	C-00274	Master Plan	Architectural Services	Phase I & II construction in progress.	9/10/2008	12/26/2010	100
Kathleen Senior High	C-00274	Master Plan (Phase I)	Construction Services	Site work continues. Fire lane and one section of parking lot ready to pave. Bldg. 33 (Music) final fire alarm and intercom inspection on August 9th before move in. Bldg. 39 (Admin./Media) Finishing drywall on second floor. Hanging drywall on bottom floor. Above ceiling inspection next Tuesday on bottom floor. Roof panels are being installed. Bldg. 41 (Lockers Room) Roof panels are being installed. Finishing drywall and starting tile work. Brick is complete.	10/8/2009	12/26/2010	48%

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Kathleen Senior High	C-00274	Master Plan (Phase II)	Construction Services	Bldg. 9 (R.O.T.C.) above ceiling inspection on August 3, 2010. Air should be on this Friday. Working on finishes. Bldg. 10 (Indust. Arts) Cleared and waiting on roof to be replaced. Bldg. 43 (Cafeteria) Rough-ins continue. CMU walls continue going up. Last lifts for walls will be poured end of next week.	3/16/2010	8/12/2011	25%
Kathleen Senior High	C-00274	Master Plan (Phase III)	Construction Services	Bid on 7/19/10 and 7/22/10. Waiting on G.M.P. fro C.M.			
Kingsford Elementary	P-1260.1	Build an 8' X 20' covered car pickup canopy for the Head Start program. This will be funded with federal dollars through Matti Friedt.	In-House Construction	Installing canopy	7/26/2010	8/30/2010	70%
Kingsford Elementary	NA	Remodel Classroom to Computer Classroom	Architectural Services	In-House Construction working on this project	12/14/2009	1/5/2010	100
Kingsford Elementary	P-01242	Kingsford El-Install Head Start PG	Maintenance Services		12/9/2009	3/31/2010	
Lake Alfred Area / Karen Siegel	C-00270	Transportation / Fueling Station	Architectural Services	Close out in progress.	4/9/2008	2/11/2009	100
Lake Gibson Senior High	C-00280	Construct Weight Room Bldg.	Architectural Services	Working on drawings. Receiving proposals from engineers - Civil, structural and MEP. Waiting on Civil and structural engineers drawings for review.	5/10/2010	1/10/2011	80
Lake Gibson Senior High	P-1234.1	ADA seating stadium	In-House Construction	Installing Bleachers	1/1/2010	8/15/2010	50%
Lake Gibson Senior High	R-1269.1	Replace egress windows	In-House Construction	Scheduled	10/1/2010	11/1/2010	0%
Lake Wales Senior High	C-00227	Cafeteria / Agricultural Bldg.	Architectural Services	Construction in progress.	12/10/2008	12/31/2010	100

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Lake Wales Senior High	C-00227	New Ag Bldg/remodel cafeteria/remodel classrooms		Bldg 1; Clearstory is framed, steel roof decking in-place, metal roof to installed soon, Bldg #1 & #3 re-roof of built-up roof nearing completion, interior wall framing complete, quarry tile sub-floor complete, block fill being applied, interior hollow metal frames and glazing complete, above ceiling insulation in-place, Building 89 Flammable Storage; slab poured, CMU being installed. Bldg 16 footers and stem walls are in place, 1st plumbing rough-in nearing completion, electrical and mechanical to start shortly. Bldg 17; Ag barn; bldg pad started	4/5/2010	12/14/2010	42%
Lakeland Highlands Middle	C-00279	Fire protection	Architectural Services	Need to sprinkle Building 1. Waiting on Funding. Pyramid was sent ceiling layout dwgs 5/12/10	2/9/2010	2/1/2011	70
Lakeland Senior High	P-01223	New outdoor dining canopy and underground storm system	Construction Services	Dining canopy in completion status. Preparing for the slab to be poured. Site and storm work 75% complete. The project should be complete with the exception of the aluminium walkway canopy on the west side of the café. By school starting.		8/20/2010	60%
Lakeland Senior High	P-01223	Outside Dining	Architectural Services	Issued permit documents to In-house Construction 11/30/09	7/28/2009	6/30/2010	100
Lakeland Senior High	P-01223	Expand Dining Facility	AS/CS/IH	Completed	12/2/2009	8/1/2010	100%

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Lakeland Senior High	P-1256.1	On-site drainage improvements to correct existing storm water runoff problems that have been made worse due to addition of dining canopy.	In-House Construction	Gutters & downspouts	7/1/2010	8/25/2010	25%
Lakeland Senior High	P-1262.1	Build a brick screen wall around existing lift station which currently sits in the middle of the campus.	In-House Construction	Scheduled	8/30/2010	9/30/2010	0%
Lakeland Senior High	R-1304.1	Replace window in Buildings 2,3,& 4 - 23	In-House Construction	Waiting on windows	9/1/2010	12/1/2010	0%
Laurel Elementary	C-00278	Classroom Bldg Addition (Phase II)	Construction Services	Bldg 7&8 working on interior and exterior punch items. Punching out Bldg 1 restrooms 7/29/10 along with site and pe coaches Bldg.. Project on schedule.	12/17/2009	8/20/2010	85%
McLaughlin Middle	P-1257.1	Build an 8' X 20' covered car pickup canopy for the Head Start program. This will be funded with federal dollars through Matti Friedt.	In-House Construction	Scheduled	8/7/2010	8/30/2010	0%
McLaughlin Middle	P-01254	Convert ESE Classrooms to Technology Lab	Architectural Services	Working on drawings. To permitting.	3/17/2010	4/16/2010	100
Medulla Elementary	P-1259.1	Build an 8' X 20' covered car pickup canopy for the Head Start program. This will be funded with federal dollars through Matti Friedt.	In-House Construction	Building Benches	7/26/2010	8/30/2010	95%
Middle School "BB"	C-00179	New Middle School (West WH) Land	Architectural Services	Construction documents complete. Construction on hold.	9/26/2007	TBA	100
Middle School "DD"	C-00228	New Middle School (SE Winter Haven) CR 653	Architectural Services	Phase III design 50% complete. On hold.	12/11/2007	TBA	50
Middle School "EE"	C-00259	New School (K-8 Loughman SOA)	Architectural Services	Construction in progress.	11/20/2007	5/27/2008	100

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Mulberry Middle	C-00256	Major Campus Renovation	Construction Services	Demo. Of bldgs. almost complete. C.M. waiting on plans.			1%
Mulberry Middle	C-00256	Major Campus Renovation	Architectural Services	Phase III design documents in for staff review.	4/14/2010	11/19/2010	70
Mulberry Senior High	C-00281	Construct Weight Room Bldg.	Architectural Services	Working on drawings. Receiving proposals from engineers - Civil, structural and MEP. Waiting on Civil and structural engineers drawings for review.	5/10/2010	1/10/2011	80
Mulberry Senior High	P-01250	Bldg 3 cctv egress	Architectural Services	Architectural drawings complete. Waiting on structural drawings. To permitting.	2/19/2010	4/23/2010	100
Mulberry Senior High	P-1250.1	Egress issues in TV Production/Edit and Corridor	Architectural Services & In-House Construction	Painting and Hooking up Electric	5/30/2010	8/20/2010	75%
Mulberry Senior High	P-1249.1	Remodel existing weight room into a Wrestling Room	In-House Construction	Requested prints & permit from Architectural Services	8/30/2010	5/11/2010	0%
Mulberry Senior High	C-281.4	Construct a new weight room	In-House Construction	Requested prints & permit from Architectural Services	8/30/2010	5/11/2010	0%
Oscar J. Pope	R-1331.1	Replace Cooler Freezer	In-House Construction	Pending Board Approval on 8/17/10	8/18/2011	10/18/2011	0%
Ridge Community Senior High	NA	Additional Bleachers at Football	Architectural Services	On hold - Not funded.	9/19/2008	9/15/2010	50
Roosevelt Academy	R-1293.1	Window Replacement	In-House Construction	Completed	2/23/2010	7/15/2010	100%
Socrum Elementary	P-01197	Wastewater Treatment Facility	Construction Services	CM advertising to pre-qualify subs			
Socrum Elementary Head Start	P-1255.1	Create a 325 foot shell road for the car pick-up located at the Head Start portables, This would also require permitting through SWFMD (\$8,000.00)	In-House Construction	Requested prints & permit from Architectural Services	6/1/2010	8/30/2010	0%

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Spook Hill Elementary	P-1261.1	Build an 8' X 20' covered car pickup canopy for the Head Start program. This will be funded with federal dollars through Matti Friedt.	In-House Construction	Scheduled	8/7/2010	8/30/2010	0%
Spook Hill Elementary	P-01232.2	Parking and Pick-up	Architectural Services	Phase 1 - Contracted Civil Engineer - phase 1 meeting 1/25/10. To permitting.	1/5/2010	6/7/2010	100
Tenoroc Senior High	C-00271	Transportation / Fueling / Wash Facility / Bus Garage	Architectural Services	Close out in progress.	4/9/2008	2/11/2009	100
Travis Career Center	P-1263.1	Convert existing Media Center to 5 classrooms with office spaces.	In-House Construction	Walls, electric, A/c & Insulation	6/21/2010	8/30/2010	40%
Travis Career Center	P-1264.1	Convert Child Care Area to Teen Parent Program to accommodate 60-80 teen parents.	In-House Construction	Scheduled	9/1/2010	12/1/2010	0%
Travis Career Center	P-01263	Media Center remodel	AS/CS	Working on drawings	7/27/2010	10/29/2010	100
Travis Career Center	P-01264	Child Care remodel	AS/CS	Working on drawings	8/31/2010	11/30/2010	80
Travis Career Center	R-00927	Traviss Voc. Tech-Replace A/C System	Maintenance Services		5/1/2006	8/15/2010	40
Union Academy	R-1297.1	Replace windows on the north side of buildings #1,2,3 & 6	In-House Construction	Scheduled	10/10/2010	5/10/2011	0%
Wahneta Elementary	P-01243	Wahneta El-Install Head Start PG	Maintenance Services		12/9/2009	3/31/2010	
Wahneta Elementary	R-01322	Wahneta El-Replace Boiler	Maintenance Services		6/1/2010	8/15/2010	90
Westwood Middle	P-1248.1	Renovate all gang restrooms (12)	Architectural Services & In-House Construction	50% completion done on first 2 sets, with a total of 4 bathrooms	5/1/2010	12/1/2010	30%

Applicant	Project ID	Short text	Manager	Status	Estimated Start	Estimated Complete	% complete
Westwood Middle	P-01248	Multiple restroom renovations	Architectural Services	Working on drawings	2/9/2010	8/6/2010	100
Westwood Middle	R-01323	Westwood Middle-Replace Boiler	Maintenance Services		6/1/2010	8/15/2010	90
Winston Elementary	P-01245	Winston El-Install Head Start PG	Maintenance Services		12/9/2009	3/31/2010	
Winter Haven Head Start	P-01241	WH Head Start-Install Head Start PG	Maintenance Services		12/9/2009	3/31/2010	
Winter Haven Senior High	C-00273	Weight Room/ Locker Room	Architectural Services	To be a part of Phase III construction.	5/28/2008	TBA	100
Winter Haven Senior High	C-00273	Master Plan Build Out Design	Architectural Services	Phase I construction in progress.	8/27/2008	10/1/2009	100
Winter Haven Senior High	C-00273	Master Plan (Phase I)	Construction Services	Bldg 33 New administration/media center; Laying brick. Light gauge truss are nearing completion and sheet decking should start soon. Campus; Installing water, storm drainage and sanitary sewer. Bldg32 New Locker Rooms; stem wall in-place, 1st sanitary sewer rough-in complete, electricians to follow.	12/15/2009	12/15/2010	39%
Winter Haven Senior High	C-00273	Master Plan (Phase II)	Construction Services	Bldgs 7, 9, 11, 15, 16, 18 & 19 are currently being demoed	6/8/2010	05/20/2011-Alt #1 08/03/2011-Alt #2	1%
Winter Haven Senior High	C-00273	Winter Haven Sr. (Phase III)	Construction Services	Freshman Acd; 07/21/10 bids due @ 2 pm, open bids 07/22/10 @ 8 am. 3 remain bids to be opened			1%